



TOWN OF UXBRIDGE  
**DEPARTMENT OF PUBLIC WORKS**

147 HECLA STREET  
UXBRIDGE, MASSACHUSETTS 01569-1326  
508-278-8616 ♦ Fax 508-278-3179

**Benn S. Sherman, P.E.**  
Director

## **DPW Project Updates**

### **DPW Highway Division**

#### **DPW Soils Project**

- Received Order of Conditions 04/22/2020
- FY 2021 Processing & Removal Ongoing
  - Installing erosion & sediment controls 07/2020
  - Removal and disposal of evasive vegetation 07-08/2020
  - Removal of FY 2021 material 08-12/2020
- FY 2022 Processing & Removal TBD
- FY 2023 Processing & Removal TBD
- FY 2024 Processing & Removal TBD
- FY 2025 Processing & Removal TBD
- Administrative Consent Order Deadline 12/2025

#### **32 South Main Street Culvert Repair & Parking Lot**

- Bid Opening 05/07/2020
- Contract Award/Notice to Proceed 07/10/2020
- Construction Activities Start Before end of July 2020
- Substantial Completion 11/2020
- Final Payment 01/2021

#### **Route 122 North Main Street Phase 1 Reconstruction (MassDOT)**

- Project awarded to Contractor 01/2020
- Notice to Proceed 04/21/2020
- Drainage work WB 07/13/2020
- Roadway & Sidewalk construction TBD
- Completion Date 11/12/2021

#### **Route 146A Mill and Overlay (MassDOT)**

- Milled from State Line to Rt. 122 Completed
- Utility Structure Work Competed
- Overlay Ongoing
- Line Painting Ongoing

#### **Route 146 Bridge over the Mumford River (MassDOT)**

- Pre-construction meeting 06/17/2020
- Construction Start TBD

### **Culvert Replacement Projects**

#### **Sutton Street (*Through MVP Program Grant and Chapter 90*)**

- Design 14'(W) x 4.2'(H) x 70'(L) box culvert to replace 2 – 36" existing culverts. (To meet Stream Crossing Standards) 6/30/2020
- Permit culvert through Conservation Commission, MassDEP and MassDOT. 6/30/2021
- Construct culvert MVP III grant application submitted for const./ design funding. Grants announced in August 2020. TBD



Albee Road (*Through MVP Program Grant and Chapter 90*)

- Design 18” pipe to replace 12” existing culvert along with removal of an existing failed structure (presumed to be an historic stone culvert). 6/30/2020
- Permit culvert through Conservation Commission and MassDEP 3/30/2021
- Construct culvert. (Apply for grant funds if possible and/or FY22) 7/1/2021

Hazel Street (*Through MassDER Culvert Program Grant*)

- Design 12.6’(W) x 5’(H) x 40’(L) box culvert to replace 5.5’(W) x 6.5’(H) culvert. (To meet Stream Crossing Standards) 6/30/2020
- Permit culvert through Conservation Commission, MassDEP and MassDOT 6/30/2021
- Construct culvert. (Apply for grant funds as possible) TBD

FY2020 Paving Program

- Rivulet Street Reclamation Completed
- Line painting (with annual line painting contract) TBD
- Upper Chestnut Reclamation (lower portion) Completed

FY 2021 Paving Program

Hartford Avenue East Reconstruction & Sidewalks

- ROW Permit with P&W Ongoing
- Conservation Permitting - RDA Completed
- Town Meeting Authorization for Road Monies 06/17/2020
- MassDOT FY2021 Chapter 90 Approval<sup>1</sup> 07/2020
- Construction
  - Execute Change Order with Contractor 07/2020
  - Begin<sup>1</sup> End of 07/2020
  - Estimated completion 10/2020
- Granite Street Sidewalk Improvements (Complete Streets)
  - Submit Complete Streets Application Completed
  - Grant Award Estimated Mid Aug<sup>2</sup>
- Hartford Avenue West<sup>3</sup>
  - Mill & Overlay - Williams St. to Sutton St TBD
  - Sidewalks N. Main to Rivulet TBD

<sup>1</sup> - We received an email on 07/13/2020 the Governor Baker signed the Chapter 90 Bond bill. We are awaiting the approved project request from MassDOT Release of Chapter 90 funds for FY 2021. Chapter 90 and FY2021 Town funds are needed to complete this project.

<sup>2</sup> - Application deadline was pushed out by MassDOT. We anticipate the Notice to Proceed (award) to be extended as well.

<sup>3</sup> - Pending available funds after Hartford Avenue East Project



NPDES MS4 Stormwater Permit

- FY2020 Outfall Inspection & Sampling Completed
- FY2020 Outfall Catchment Area Delineation (Draft) Completed
- FY 2020 MS4 Annual Report 09/2020

**Water Division**

Water Meter Upgrade Contract 2020-03

- Contract Execution 03/09/2020
- Advanced Metering Infrastructure Installed Completed
- Project Completion 10/08/2021

Water Meter Installation Contract 2020-04

- Bid Opening Date 05/28/2020
- Notice of Award 06/09/2020
- Execute Agreement 07/06/2020
- Notice to Proceed/Preconstruction Mtg 07/14/2020
- Substantial Completion Base Bid 03/22/2021
- Substantial Completion Add Alternate 10/08/2021

East Hartford Avenue Water Main Replacement

- Construction completed Completed
- Project Closeout 08/2020

Water Master Planning & Concept Development

- Contract Execution 03/2020
- Modeling 07/17/20 WE
  - Field verification of model & demand projections
- Master Planning Completed
  - Some sections completed (draft) 08/2020
- Draft Report

**Wastewater Division**

WWTF Project

- Substantial Completion Achieved 12/30/2019
- Punch List Closeout Ongoing
- Consent Order Completion Completed
- There will be some minor schedule extensions due to COVID-19 09/2020

WRPS Project

- Substantial completion
- Project Closeout 09/2020
- There will be some minor schedule extensions due to COVID-19

I/I Study Update

- Data Collection & flow monitoring Completed
- I/I Analysis and Report Development 07 to 11/2020
- Final Report to MassDEP 12/2020
- I/I Analysis Recommendations Implementation Phase 1 Design (to be determined by I/I Analysis and Report) 2<sup>nd</sup> Half of FY 2021



Rt. 16 Douglas Street Utilities Extension (MassWorks)

- Construction
- Final Payment (Release of Retainage)
- Final Reimbursement Request to MassWorks
- MassWorks Grant Project Completion & Closeout

Completed  
06/30/20220  
06/30/2020  
Completed