

TOWN OF UXBRIDGE
DEPARTMENT OF PUBLIC WORKS
147 HECLA STREET
UXBRIDGE, MASSACHUSETTS 01569-1326
508-278-8616 ♦ Fax 508-278-3179

Benn S. Sherman, P.E.
Director

DPW Project Updates (as of 03/28/2022)

DPW Highway Division

DPW Soils Project

- | | |
|---|--------------------|
| • FY 2022 Processing & Removal | Spring/Summer 2022 |
| • FY 2023 Processing & Removal (pending future appropriation) | TBD |
| • FY 2024 Processing & Removal (pending future appropriation) | TBD |
| • FY 2025 Processing & Removal (pending future appropriation) | TBD |
| • Administrative Consent Order Deadline | 12/2025 |

NPDES MS4 Stormwater Permit

- | | |
|--|-------------------|
| • Outfall location and maintenance | Ongoing |
| • Regulation changes to comply with Year 4 of permit | Ongoing |
| ◦ Submitted updates to Planning Board | 05/2021 |
| ◦ Planning Board did not adopt updates prior to FY close | Ongoing |
| • FY2022 Permit Requirements | |
| ◦ Catchment Investigation & Wet Weather Outfall Screening | Begin Spring 2022 |
| ◦ Post-Construction and Blackstone River Phosphorus Impairment: Phosphorus Source Identification Report and Retrofit Opportunities | Begin Spring 2022 |

Albee Road (*Through MVP Program Grant and Chapter 90*)

- | | |
|---------------------------------------|-----------|
| • Design, Permitting, & Bidding | Completed |
| • Construction Substantially Complete | 12/2021 |
| • Punch List (est.) | 04/2022 |

Sutton Street (*Through MVP Program Grant and Chapter 90*)


- | | |
|--|-----------|
| • Initial Design 14'(W) x 4.2'(H) x 70'(L) box culvert to replace 2 – 36" existing culverts. (To meet Stream Crossing Standards) | Completed |
| • Permit culvert through Conservation Commission and MassDEP | Completed |
| • Final Design and Review by MassDOT (pending additional funding) | TBD |
| • Exploring alternative culvert configurations | Ongoing |
- Note: The DPW is considering alternative culvert designs due to significant construction cost.*

Hazel Street (*Through MassDER Culvert Program Grant*)


- | | |
|--|-----------|
| • MassDOT Initial Design 12.6'(W) x 5'(H) x 40'(L) box culvert to replace 5.5'(W) x 6.5'(H) culvert. (To meet Stream Crossing Standards) | Completed |
| • Permit culvert through Conservation Commission, MassDEP | Completed |
| • Final design and review by MassDOT (applied for DER grant funding) | TBD |
| • Construct culvert (Apply for grant funds as possible) | TBD |

MassDOT Small Bridge Grant

- | | |
|---|-----------|
| • Design Start (Carney St., Aldrich St., Ironstone) | 04/2021 |
| • 25% MassDOT Review-Design | Complete |
| • 100% Design Submission | 03/2022 |
| • Contract Documents | June 2022 |
| • Construction of improvements (pending funding) | TBD |



MassDER Culvert Restoration Grant-Rockmeadow Rd. Extension	
<ul style="list-style-type: none">Grant Application SubmittedGrant Award	03/2022 TBD
Granite Street Sidewalk Improvements (Complete Streets)	
<ul style="list-style-type: none">Award Notification (\$399,316)Construction (est.)	July 2021 06-07/2022
Hartford Avenue West	
<ul style="list-style-type: none">Sidewalks N. Main to Rivulet (est.)	06-07/2022
Rt. 16 (Douglas Street) Reconstruction Project (TIP Project)	
<ul style="list-style-type: none">Project Initiation Form for TIPField Reconnaissance/Conceptual Design25% Design75/100/PS&E Design (est.)	Completed Completed Ongoing FY2023
Shared Street & Spaces Grant	
<ul style="list-style-type: none">Grant Application SubmittedRectangular Rapid Flashing Beacons & Speed Notification SignsGrant Award	03/2022 TBD
High/Park Street Drainage Study	
<ul style="list-style-type: none">Perform Field Reconnaissance & Draft ReportDraft Report Review	Completed Ongoing
Linwood/Church Street Drainage Study	
<ul style="list-style-type: none">Perform Field Reconnaissance & Draft ReportDraft Report Review	Completed Ongoing
Pavement Management Plan System Update	
<ul style="list-style-type: none">Field Work-Road AssessmentData Reduction & GIS portal Development5-year Capital plan update	Completed Completed 03/2022
Route 122 North Main Street Phase 1 Reconstruction (MassDOT)	
<ul style="list-style-type: none">Punch List	Completed Ongoing
Route 122 North Main Street Phase 2 Reconstruction (MassDOT)	
<ul style="list-style-type: none">100% Design Submission (01/2022)Response to MassDOT CommentsAccess Permit SubmissionPS&E Design SubmissionAdvertisement & Bidding (est.)Construction	Completed 05/2022 05/2022 TBD 08/2023 2023 TIP
Route 146 Bridge over the Mumford River (MassDOT)	
<ul style="list-style-type: none">Phase 3 Construction Bridge Beam InstallationProject Completion (est.)	03/2022 07/2022



Rt. 146 SB Exit 2 Culvert Replacement (MassDOT)

- | | |
|-------------------------|-----------|
| • Design Public Hearing | Completed |
| • Final Design | TBD |
| • Construction | TBD |

Water Division

Water Meter Upgrade Contract 2020-03

- | | |
|-------------------------------------|---------|
| • Project Completion (98% Complete) | Ongoing |
|-------------------------------------|---------|

Water Meter Installation Contract 2020-04

- | | |
|--|--------------|
| • Meter Change Out Progress | 95% Complete |
| ◦ Town to install remaining outstanding meters | Summer 2022 |
| • Project Completion | 09/2022 |

Note: 233 meters remain to be installed. A majority of these are users that did not respond to the meter change out notices and the remaining portion being users that need additional upgrades/repairs to allow for meter installation.

Water Facilities Plan

- | | |
|--|-----------|
| • Perform Evaluation and Provide Draft Facilities Plan | Completed |
| • DPW Review | Ongoing |
| • Final Plan | TBD |

Phase 1 Replacement Well Drilling

- | | |
|--|--------------------|
| • Notice to Proceed-Engineering & Permitting | 03/2022 |
| • Well Drilling Design Services | 04/2022 |
| • Permitting | 04/2022 |
| • Well Drilling Bidding Services (est.) | Spring 2022 |
| • Survey and Base Mapping (est.) | Spring/Summer 2022 |
| • Well Drilling Construction Services (est.) | Summer 2022 |

Douglas Street Water Main Replacement

- | | |
|---|---------|
| • Notice to Proceed-Engineering | 03/2022 |
| • 75% Design Submission | 07/2022 |
| • 75% Internal Design Review | 08/2022 |
| • Final Design & Bid Documents Submission | 09/2022 |
| • Bidding & Construction | TBD |

South Main Street Water Main Replacement

- | | |
|---|---------|
| • Notice to Proceed-Engineering | 04/2022 |
| • 75% Design Submission | 08/2022 |
| • 75% Internal Design Review | 09/2022 |
| • Final Design & Bid Documents Submission | 10/2022 |
| • Bidding & Construction | TBD |



Wastewater Division

Inflow & Infiltration Project

- I&I CCTV Inspections (Phase 3)
- I&I CCTV Inspections (Phase 4)
- Planned Improvements

Completed
June 2022
TBD