



TOWN OF UXBRIDGE
FIRE STATION BUILDING COMMITTEE

UXBRIDGE, MASSACHUSETTS 01569

Mike Vezina, Chair
Jim Hogan, Vice Chair
Harry Romasco
Tom Dion
Todd Bangma
Jeff Lourie
Benn Sherman
Bill Kessler (Ad hoc)

MEETING MINUTES
Wednesday, May 16, 2018

JUN 27 '18 09:43:20

COMMITTEE MEMBERS PRESENT:

Mike Vezina	Uxbridge Fire Department
Jim Hogan	Resident
Tom Dion	Uxbridge Fire Department
Harry Romasco	Resident
Benn Sherman	Uxbridge DPW Director (arrived 4:56pm)
Jeff Lourie	Resident

**Received by
Uxbridge
Town Clerk**

OTHERS IN ATTENDANCE:

William Kessler	Uxbridge Fire Chief
Brian DeFilippis	PMA Consultants (Via Phone)
Jeff Shaw	Context Architecture

It being 4:30 pm, the meeting being properly posted, duly called and a quorum being present, the meeting was called to order by the Chair Mike Vezina.

1. Citizens comments
No Citizens present

2. Acceptance of minutes
Motion by Chief Lourie, seconded by Mr. Dion, to accept the meeting minutes for 4/18/18 as written. Motion carried 5-0-1. (Mr. Romasco abstained)


3. Project Update

- Punch list is continually being reviewed and updated. As of today, 36 interior items and 30 exterior/site items remain.
- installation of landscaping is in progress
- installation of Curbing in Muni lot has taken place
- final coat of Asphalt and striping in place
- Pedestrian crossing and signals are in place
- Rails have been installed at the front entrance
- Lighting controls have been reviewed and most items remedied.

4. Schedule Update

- As of May 2nd the parking lot was deemed substantially complete.
- expectation is project will be complete on 5/15/18

5. Change Order Update
Change 14R1 approved and encompasses 14 change requests



6. Budget Update

Budget projections remain on target.
Project projected to be under budget by over 1 million dollars.

7. Open House

- General discussion on open house

8. Other Business

Discussion on Historic district meeting that Chief Kessler and Jeff Shaw would be attending.
Topic is the repairs to town hall south side.


Motion by Chief Lourie to adjourn the meeting, seconded by Mr. Hogan. Motion carried 6-0-0.

Meeting closed at 5:02 p.m.

Minutes respectfully submitted by Jim Hogan

Minutes approved by Fire Station Building Committee


Date Approved: _____



Mike Vezina, Chairman



Tom Dion



Jim Hogan, Vice Chair

Jeff Lourie



Benn Sherman

Todd Bangma



Harry Romasco