

Subject: Projected Construction Activity Dates

Date: Monday, March 9, 2020 at 5:32:26 PM Eastern Daylight Time

From: Benn Sherman

To: Steven Sette, Ellen Welch

CC: Paul Hutnak, Paul Morante, James Legg, James Boliver

Steve-

As requested, below are the DPW related project dates that are known at the present time.

Water Division

Water Meter Upgrade Contract 2020-03

- RFP CommBuys 09/25/2019
- RFP Central Register 09/30/2019
- RFP Telegram & Gazette 09/30/2019
- RFP Preproposal Meeting 10/16/2019
- RFP Due 11/12/2019
- Notice of Award 02/05/2020
- Notice to Proceed 03/13/2020
- Contract Execution 03/09/2020

Water Meter Installation Contract 2020-04

- Submit to Central Register 03/12/2020
- Bid Documents Available (Central Register) 03/18/2020
- Last date to receive written questions from bidders 04/09/2020
- Bid Due Date 04/16/2020
- Notice of Award 04/27/2020
- Execute Agreement 05/18/2020
- Notice to Proceed 05/26/2020
- Contract Completion 08/16/2021

East Hartford Avenue Water Main Replacement

- Restart of Construction (duration not known) 04/01/2020
 - Complete Bridge Crossing
 - Complete Tie-in (75-feet)
 - Test and go Live
- Time Extension To 05/15/2020
- Project Closeout 06/30/2020

Wastewater Division

WWTF Project

- Substantial Completion Achieved 12/30/2019
- On target for Consent Order Completion 06/2020

WRPS Project

- Finalizing Generator Set/Platform Ongoing
- Startup Pump Station
- Project Closeout 06/30/2020

I/I Study Update

- Starting Data Collection & flow monitoring 03/2020
- Updated I/I Study Report to MassDEP 12/2020

Rt. 16 Douglas Street Utilities Extension (MassWorks)

- Restart of Construction (duration est. 10 days) 04/13/2020 (est. based on MassDOT and asphalt plants)
 - MassDOT Trench (2 Days)
 - Town Trench (1 Day)
 - Mill & Overlay (2 Days) full width
- Construction Final Payment 04/30/2020
- MassWorks Grant Project Completion 06/30/2020

DPW Highway Division

DPW Soils Project

- Conservation Permitting started 02/18/2020
- Conservation Permitting end (estimated) 03/30/2020
- Develop phased removal & processing plan (start) 04/01/2020
- Administrative Consent Order Deadline 12/2025

32 South Main Street Culvert Repair & Parking Lot

- Bid Documents Available 03/11/2020
- Bid Due Date 04/23/2020
- Notice of Award 05/04/2020 or 07/01/2020 (if funding from Town Meeting)
- Execute Agreement 05/26/2020 or 07/15/2020
- Notice to Proceed 05/26/2020 or 07/15/2020
- Contract Completion 10/2020 (estimated)
- **Will require additional Chapter 90 to supplement drainage improvements estimated cost. Estimated additional \$100,000 needed.**

FY2020 Paving Program

- Rivulet Street Reclamation (estimated start) 04/27/2020
 - Utility Adjustments & Roadway Reclamation 04/27/2020 to 05/01/2020
 - Binder paving 05/04/2020 (start duration unknown)
 - Curbing Installation TBD
 - Top Course Paving TBD
- Upper Chestnut Reclamation (lower portion)
 - Utility Adjustments & Roadway Reclamation Following Rivulet Street
 - Binder paving TBD
 - Curbing Installation TBD
 - Top Course Paving TBD

FY2020/2021 Paving Program

- Hartford Avenue East Reconstruction & Sidewalks
 - Data Collection 03/16/2020 (3 to 5 weeks)

- Preliminary Engineering 2 to 4 weeks
- Final Design 1 to 2 weeks
- Conservation Commission Permitting 1 month
- Bidding 06/2020 (estimated)
- Notice of Award/Notice to Proceed 07/2020
- Construction 07/2020 (end of month & duration unknown)
- Granite Street Sidewalk Improvements
 - Complete Streets Application due 04/2020
 - Grant Award Unknown

Route 122 North Main Street Phase 1 Reconstruction

- Project awarded to Contractor 01/2020
- Construction-Survey & Field work underway 02/2020 through summer
- Start of construction Summer 2020

As things develop further, updates to the schedules will be made and distributed to your office, website and social media. Let me know if you have any questions.

Benn...

Benn S. Sherman, PE

Director of Public Works

Town of Uxbridge | 147 Hecla Street | Uxbridge, MA 01569

508.278.8616 | fax: 508.278.3179

[Uxbridge DPW Webpage](#) | [Facebook](#)

Kindly remember that the Secretary of State has deemed email a public record.



Please consider the environment before printing this email.

